Jail Expansion Project Budget/Costs To-Date (01/08/2020)

| | Α | | В | | С | | D | | |
|---|----|----------------|----|--------------------|----|---------------------|----|------------------|--|
| | | | | | | | | Total Net Budget | |
| Construction Items | | Amended Budget | Pr | oposed Adjustments | 1 | Actual Expenditures | | (A+B-C) | |
| Construction (Sletten) | \$ | 21,446,844 | \$ | - | \$ | 21,457,361 | \$ | (10,517) | |
| Additional Eligible Costs | \$ | 866,138 | \$ | 122,000 | \$ | 747,757 | \$ | 240,381 | |
| Jail System Controls (CCP Approved; AB109 Fund) | \$ | 260,260 | \$ | - | \$ | 96,335 | \$ | 163,925 | |
| Architectural (HMC) | \$ | 1,564,510 | \$ | 100,000 | \$ | 1,646,148 | \$ | 18,362 | |
| Construction Management (Vanir & Felice) | \$ | 954,040 | \$ | 125,000 | \$ | 1,059,591 | \$ | 19,449 | |
| Total Construction Costs: | \$ | 25,091,792 | \$ | 347,000 | \$ | 25,007,192 | \$ | 431,600 | |
| In-Kind Items (Pre-construction) | | | - | | | | | | |
| CEQA | \$ | 18,000 | \$ | - | \$ | 18,661 | \$ | (661) | |
| Audit | \$ | 2,000 | \$ | - | \$ | - | \$ | 2,000 | |
| Site Acquisition | \$ | 280,000 | \$ | - | \$ | 280,000 | \$ | - | |
| Needs Assessment | \$ | 67,000 | \$ | - | \$ | 67,000 | \$ | - | |
| County Administration | \$ | 240,000 | \$ | - | \$ | 238,297 | \$ | 1,703 | |
| Transition Planning | \$ | 19,000 | \$ | - | \$ | - | \$ | 19,000 | |
| Real Estate Due Diligence | \$ | 10,000 | \$ | - | \$ | 22,934 | \$ | (12,934) | |
| Total In-Kind Costs | \$ | 636,000 | \$ | | \$ | 626,892 | \$ | 9,108 | |
| Total Project Costs | \$ | 25,727,792 | \$ | 347,000 | \$ | 25,634,084 | \$ | 440,708 | |

Funding Sources for Jail Expansion Project

| Construction Items | State AB900 | Cash Match* | In-Kind Match | Total |
|---|------------------|------------------|---------------|------------------|
| Construction (Sletten) | \$ 13,000,000 | \$ 8,446,844 | \$ - | \$ 21,446,844 |
| Additional Eligible Costs | \$ 625,000 | \$ 363,138 | \$ - | \$ 988,138 |
| Jail System Controls (CCP Approved; AB109 Fund) | \$ - | \$ 260,260 | \$ - | \$ 260,260 |
| Architectural (HMC) | \$ 1,428,000 | \$ 236,510 | \$ - | \$ 1,664,510 |
| Construction Management (Vanir & Felice) | \$ - | \$ 1,079,040 | \$ - | \$ 1,079,040 |
| CEQA | \$ - | \$ 18,000 | \$ - | \$ 18,000 |
| Audit | \$ - | \$ - | \$ 2,000 | \$ 2,000 |
| Site Acquisition | \$ - | \$ - | \$ 280,000 | \$ 280,000 |
| Needs Assessment | \$ - | \$ - | \$ 67,000 | \$ 67,000 |
| County Administration | \$ - | \$ - | \$ 240,000 | \$ 240,000 |
| Transition Planning | \$ - | \$ - | \$ 19,000 | \$ 19,000 |
| Real Estate Due Diligence | \$ - | \$ - | \$ 10,000 | \$ 10,000 |
| Total Costs | \$ 15,053,000 | \$ 10,403,792 | \$ 618,000 | \$ 26,074,792 |

^{*}The County's cash match has been covered through AB109 Realignment Funding and Impact Fees.