



San Benito County

Resource Management Agency
Public Works Division
ROAD PROJECTS UPDATE
January 2022

1) Constructed Projects

2) Programmed for Construction

- Included in current Capital Improvement Program (CIP)


3) Being considered for Programming

- Potential for adoption into the CIP update this Spring



San Benito County Road Projects Status

Various Funding Sources



SB1 Funded Projects Constructed

Project Number	Project Description	Project Limits		Total Length	Project Status	
		From	To		Target Construction Date	Target Completion Date
FY 2017 - 2018						
PWB 1803	Magladry Road Light Rehab	Rodriguez Court	Lone Tree Road	0.69 Mile		Completed
	Southside Road Light Rehab	Carousel Drive	Union Road	0.22 Mile		Completed
PWB 1902	San Felipe Road (NB) Heavy Maintenance	0.9 N Fallon Road	HWY 156	0.60 Mile		Completed
	Gardenia Lane Heavy Maintenance	Santa Ana Road	End	0.14 Mile		Completed
	Nash Road Heavy Maintenance	1780' E/O Riverside Rd	PCC Bridge	0.07 Mile		Completed
	Cienega Road Light Maintenance	COP 1475' S/O Union Rd	Cienega Rd Extension	0.10 Mile		Completed
	San Felipe Rd (S/B) Heavy Maintenance	HWY 156	3160' S/ HWY 156	3,160'		Completed
FY 2018 - 2019						
PWB 1904	Fairview Rd Heavy Rehab	Fallon Rd	Rosa Morada	3,070'		Completed
	Southside Rd Heavy Rehab	E/S PCC Bridge	SHWY 25	1,775'		Completed
	F Street - TP Heavy Maintenance	First Street	HWY 25	383'		Completed
	Union Road Heavy Rehab	Southside Rd	SHWY 25	1,625'		Completed
FY 2019 - 2020						
PWB 2004	Fairview Road CIPR w/ Overlay	Ludis Lane	Highway 156	1,960'		Completed
PWB 2005	Union Road CIPR w/ Overlay	1mi S Union Heights	W/S PCC Bridge	3,700'		Completed
PWB 2008	Crestview Lane Resurface w/ Slurry	Valley View Road	End	1,056'		Completed
PWB 2009	Hillcrest Road Slurry	200' E Busby Court	0.3mi W Fairview Road	3,532'		Completed
PWB 2006	Cienega Road CIPR w/ Overlay	Hospital Road	Hidden Valley	1,200'		Completed
PWB 2007	Southside Road Light Rehab	1mi S Blossom Road (S)	W/S PCC Bridge	2,425'		Completed




SB1 Funded Projects Programmed

Project Number	Project Description	Project Limits		Total Length	Project Status	
		From	To		Target Construction Date	Target Completion Date
FY 2020 - 2021						
PWB 2109	Cienega Rd	Union Rd	COP 1475' S/O Union Rd	2,400'	April 2022	July 2022
PWB 2110	Cienega Rd	1475' S O Union Rd	0.4 Mi S/ Union RD	550'	April 2022	July 2022
PWB 2111	Cienega Rd	0.4 Mi S/ Union Rd	Hospital Rd	3,115'	April 2022	July 2022
PWB 2104	Cienega Rd	Hidden Valley	Mudstone Ranch	2,750'	April 2022	July 2022
	Fairview Road	Los Viboras	Acquistapace Rd	2,510'	April 2023	July 2023
PWB 2105	Cole Road	104' N Ricardo Dr	2100' N Ricardo Dr	2,100'	April 2023	July 2023
	Cole Road	2100' N Ricardo Dr	Anzar Road	2.0 Mile	April 2023	July 2023
PWB 2106	Anzar Road	Cole Rd	School Rd	1,900'	April 2022	July 2022
	Anzar Road	School Rd	Searle Rd	3,700'	April 2022	July 2022
	Anzar Road	Searle Rd	San Juan Highway	4,000'	April 2022	July 2022
PWB 2107	Carr Avenue	Anzar Rd	Carpentria Rd	5,090'	April 2022	July 2022
	Salinas Rd	San Juan-Hollister Rd	Mission Vineyard	1,225'	April 2023	July 2023
	Fairview Rd	San Felipe Road	Ludis Lane	5,190'	April 2023	July 2023
	Fairview Rd	Santana Ranch	200' S Santa Ana Creek Bridge	2,900'	April 2023	July 2023
	Fairview Rd	200' S Santa Ana Creek Bridge	McCloskey Rd	3,700'	April 2025	July 2025



San Benito County Road Projects Status

Various Funding Sources



Measure G Funded Projects: Constructed and Programmed

Project Number	Project Description	Project Limits		Total Length	Project Status	
		From	To		Target Construction Date	Target Completion Date
PWB 2011	Southside Rd Rehab	E/S PCC Bridge	W/S PCC Bridge	1.7 Miles		Completed
PWB 2012	Buena Vista Rd Rehab	West of Beresini Ln	East of Wright Rd	0.7 Mile		Completed
PWB 2010	Union Road Rehab	Southside Rd	East of San Benito St	0.4 Mile		Completed
PWB 2013	Southside Rd Rehab 5000 block	5000 Block on Southside Rd		0.4 Mile		Completed
PWB 1910	Cienega Rd Road Slide Repair	PM 13.92		0.1	April 2022	July 2022
	Cienega Rd Road Slide Repair	PM 14.08		0.1	April 2022	July 2022
	San Benito St -Nash to Union with intersect contrl	Nash Rd	Union Rd	0.7 Mile	June 2023	December 2023
PWB 2102	Wright Rd Rehab	Buena Vista Rd	1 Mi North	1 Mile	May 2026	August 2026
	Fairview Rd/Fallon Rd Intersection Imp.			0.1	June 2026	December 2026
PWB 2103	Shore Rd Rehab	HWY 25	San Felipe Rd	3.8 Miles	May 2027	November 2027




Enterprise Funded Projects: Completed

Project Number	Project Description	Project Limits		Total Length	Project Status	
		From	To		Target Construction Date	Target Completion Date
PWB 1907	John Smith Road CIR Maintenance	Fairview Rd	2,700' East	2,700'		Completed
PWB 2002	Best Road Rehab	Hwy 25	John Smith Rd	1.4 Miles		Completed
PWB 2003	Fairview Road Rehab	Rosa Morada Rd	McCloskey Rd	1.8 Miles		Completed



San Benito County Road Projects Status

Various Funding Sources



Misc. Funded Projects Programmed for Construction

- ▶ Hospital Road Bridge/Road, Completed (*New road connection*)
- ▶ PWB-2101 County Roadway Drainage Improvement Project at Various Locations, Spring 2022 (*School Road, Anzar Road (2), Carr Avenue, Lone Tree Road*)
- ▶ CSA road maintenance , Spring 2022-2025 (*20 locations*)
- ▶ Barrier Rail Replacement, Spring 2023 (*21 Locations*)
- ▶ Cienega Rd, Spring 2023-2024 (*Mudstone Ranch to Bird Creek*)



Projects being considered for Programming (i.e. Adoption into the CIP)

- ▶ **Signing and Striping at Various Locations**
- ▶ **Union Road Drainage Improvement**
- ▶ **Panoche Road/New Idria Road Improvements**



All County Residents:

Please drive safe and

PLEASE do not exceed
the speed limit or check
phones while driving

(you'll preserve safety and
our roads)



Questions / Comments

